

South Wing Addition Project

Week of 05/12/08

Phase 1D – CUP Building Area

1. Erecting Structural Steel at the CUP building
2. Continue painting of Main Entry Trellis
3. Erection of protective staging/netting at O2 tank.
4. Flushing Fire and domestic water lines. Street patching at Vine at POC.

Phase 2A – SWA

1. Metal Decking work continues.
2. Continue work at Building Mock-up near Plaza bldg.
3. Installing Reinforcing steel in "Courtyard Footings"
4. Place concrete at Courtyard Foundations.
5. Excavating and installing underground utilities.
6. Concrete pours on 2nd and 3rd floors.

Interior Work @ Existing Hospital

1. Installing Return duct above ceiling at Biomed room in Basement.
2. 1st floor:--Old main entry: install ducts and FSDs, start top-down gypboard on new corridor wall and corridor plaster ceiling tie-in/repair; lay out and install top track for new walls.
3. Demo old concrete curb in break room below room 214 at link tie-in.

Mile Stones

May 12-Erect Bulk O2 protection.

May 12- Pour #2 on 3rd floor.

May 13-Begin erection at CUP....part 2.

May 14- Pour #3 on 2nd floor.

May 16- Pour courtyard foundations

Safety Update

1. Currently the project has had no recordable accidents or incidents requiring "First Aid."